

**Four-Year Road and Non-Motorized Millage Proposed Projects 2017-2020**



**Washtenaw County Road Commission Projects**

**2017 Construction Year**

Summary - WCRC completed nearly 52 miles of road improvements using millage funds in 2017, completing all proposed millage projects. These improvement include a variety of treatments, including preventative maintenance, limestone resurfacing, mill and resurfacing and total reconstruction. Due to cost savings and availability in the schedule, WCRC was able to move the section of Geddes Road (Superior Township) to the 2017 schedule (originally scheduled to be completed in 2019). WCRC was also able to add two projects - Sutton Road (Northfield Township) and Willow Road (York Township) and expand the scope of two projects - Wagner Road (Scio Township) and Willow Road (Saline and York Townships).

<b>Road</b>	<b>Township</b>	<b>Project Limits</b>	<b>Type of Work</b>	<b>Length (mile)</b>	<b>Cost/Mile</b>	<b>Est. Cost</b>
6 Mile Road	Salem	Angle Road to Currie Road	Mill & Overlay	1.00	160,000	160,000
Austin Road	Saline	Parker Road to Saline City Limits	Sealcoat/Chipseal	4.70	27,000	126,900
Baker Road	Scio	I-94 to Dexter City Limit	Sealcoat/Chipseal	2.40	27,000	64,800
Cavanaugh Lake Road	Sylvan	County line to Pierce Road	Wedge & Sealcoat/Chipseal	1.10	42,000	46,200
Clark Road	Ann Arbor and Pittsfield	Hogback Road to Golfside Road	Mill & Overlay	1.00	160,000	160,000
Dancer Road	Lima	Jackson Road to Dexter-Chelsea Road	6" of limestone	2.00	100,000	200,000
Dexter-Pinckney Road	Dexter	North Territorial Road to county line	Sealcoat/Chipseal	3.10	27,000	83,700
East Shore Drive	Northfield	Main St to Seven Mile Road	Mill & Overlay	0.80	180,000	144,000
East Shore Drive	Northfield	Seven Mile Road to county line	Pulverize & Overlay	0.70	340,000	238,000
Ellsworth Road	Pittsfield	Lohr Road to State Road	Sealcoat/Chipseal	1.00	54,000	54,000
Ellsworth Road	Pittsfield	Maple Road to Lohr Road	Sealcoat/Chipseal	1.00	27,000	27,000
Geddes Road (moved up from 2019)	Superior	Leforge Road to Prospect Road	Mill & Overlay	1.00	160,000	160,000
Geddes Road	Superior	Prospect Road to county line	Sealcoat/Chipseal	3.00	27,000	81,000
Harris Road	Ypsilanti	Grove Road to Ecorse Road	Mill & Overlay	1.00	160,000	160,000
Shield Road	Scio	Parker Road to Baker Road	Pulverize & Overlay	0.60	315,000	189,000
Jackson Road	Scio	Parker Road to Wagner Road	Concrete Repairs	3.00	100,000	300,000
Jackson Road	Scio	Parker Road to 0.3-mile west of Baker Road	Sealcoat/Chipseal	0.70	27,000	18,900
MacArthur Boulevard	Superior	Harris Road to Wiard Road	Pulverize & Overlay	0.50	315,000	157,500
North Territorial Road	Northfield	Spencer Road to Tower Road	Sealcoat/Chipseal	5.00	27,000	135,000
Parker Road	Lima and Scio	Jerusalem Road to Jackson Road	Pulverize & Overlay	0.60	315,000	189,000
State Road	Pittsfield	Morgan Road to Ellsworth Road	Turn Lanes	1.00	200,000	200,000
Stony Creek Road	Ypsilanti	Textile Road to Bemis Road	Mill & Overlay	2.30	160,000	368,000
Sutton Road (NEW)	Northfield	North Territorial Road to Six Mile Road	6" of limestone	2.29	167,000	382,430
Textile Road	Ypsilanti	Whittaker Road to Rawsonville Road	Sealcoat/Chipseal	3.50	27,000	94,500
Wagner Road	Scio	Ann Arbor-Saline Road to Scio Church Road	Sealcoat/Chipseal	2.54	27,000	68,580
Willis Road	York	Warner Road to Platt Road	Pulverize & Overlay	1.00	315,000	315,000
Willow Road	Saline and York	Macon Road to Mooreville Road	6" of limestone	3.71	100,000	371,000
Willow Road (NEW)	York	Platt Road to Stony Creek Road	8" of limestone	1.17	148,000	173,160
<b>Totals 2017</b>				<b>51.71</b>		<b>\$ 4,667,670</b>

**2018 Construction Year**

Summary: WCRC improved nearly 40 miles of road across the county, completing all proposed millage projects. These improvement include a variety of treatments, including preventative maintenance, limestone resurfacing, mill and resurfacing and total reconstruction. Due to cost savings and availability in the schedule, WCRC was able to move the section of Saline-Milan Road from Jewell Road to Judd Road (York Township) to the 2018 schedule (originally scheduled to be completed in 2019). Textile Road (Pittsfield Township) is still under construction and will be completed in the summer of 2019, it was delayed due to a labor dispute and weather.

Road	Township	Project Limits	Type of Work	Length (mile)	Cost/Mile	Est. Cost
7 Mile Road	Salem and Northfield	East Shore Drive to Pontiac Trail	Sealcoat/Chipseal	5.70	27,000	153,900
Austin Road	Bridgewater	Clinton Road to Parker Road	Sealcoat/Chipseal	4.50	27,000	121,500
Dexter-Townhall Road	Dexter	North Territorial Road to County Line	Pulverize & Double Sealcoat/Chipseal	2.20	100,000	220,000
Earhart Road	Ann Arbor	Plymouth Road to M-14	Sealcoat/Chipseal	1.20	27,000	32,400
Earhart Road	Ann Arbor	US-23 to Plymouth Road	Mill & Overlay	1.10	160,000	176,000
Ernst Road	Bridgewater and Freedom	Austin to Bethel Church	6" of limestone	2.00	100,000	200,000
Kalmbach Road	Sylvan	I-94 to Cavanagh Lake Road	Mill & Overlay	1.00	160,000	160,000
Lima Center Road	Lima and Dexter	Dexter-Chelsea Road to Island Lake Road	6" of limestone	2.20	100,000	220,000
Merrill Road	Webster	Valentine Road to Barker Road	6" of limestone	1.30	100,000	130,000
N. Harris Road	Ypsilanti	Michigan Avenue. to Holmes	Reconstruct - Complete Street	1.10	400,000	440,000
North Territorial Road	Dexter and Lyndon	M-52 to Hankerd Road	Sealcoat/Chipseal	5.00	27,000	135,000
Platt Road	Pittsfield	Merritt Road to US-12	Pulverize & Overlay	1.00	315,000	315,000
Ridge Road (moved back from 2017)	Ypsilanti	Mott Road to Michigan Avenue	Mill & Overlay	0.65	160,000	104,000
Saline-Milan Road	York	Jewell Road to Moon Road	Pulverize & Overlay	0.80	315,000	252,000
Saline-Milan Road (moved up from 2019)	York	Judd Road to Jewell Road	Pulverize & Overlay	0.90	315,000	283,500
Textile Road	Pittsfield	State Road to Platt Road	Pave Gravel Road.	2.00	200,000	400,000
Textile Road	Pittsfield	Maple Road to State Road	Sealcoat/Chipseal	2.00	27,000	54,000
Textile Road	Pittsfield	State Road to end of pavement	Mill & Overlay	0.30	67,500	20,250
Valentine Road	Webster	Merrill Road to Webster Church Road	6" limestone	0.50	100,000	50,000
Wiard Road	Superior	MacArthur Blvd to Clark Road	Mill & Overlay	0.90	160,000	144,000
Willis Road	Augusta	Whittaker Road to Tuttle Hill Road	Pulverize & Overlay	1.00	315,000	315,000
<b>Totals 2018</b>				<b>38.35</b>		<b>\$ 4,056,550</b>

**2019 Proposed Projects**

Summary: WCRC plans to improve about 37 miles of road in 2019. The Zeeb Road (Scio Township) project was completed in 2016/2017 with Michigan Transportation Funds instead of millage funds. The Zeeb Road (Lodi Township) project originally planned to be completed in 2018 has been expanded to pave the gravel road from Ellsworth Road to Waters Road.

Road	Township	Project Limits	Type of Work	Length (mile)	Cost/Mile	Est. Cost
Barker Road	Webster	Merrill Road to Kearney Road	6" of limestone	1.50	100,000	150,000
Bunton Road	Ypsilanti	Martz Road to Textile Road	Sealcoat/Chipseal	1.50	27,000	40,500
Clark Road	Superior and Ypsilanti	Prospect Road to MacArthur Avenue	Sealcoat/Chipseal	0.40	27,000	10,800
Clark Road	Ypsilanti	MacArthur Avenue to Ridge Road	Sealcoat/Chipseal	2.00	27,000	54,000
E. Delhi Bridge (moved back from 2017)	Scio	over the Huron River	Bridge Preventative Maintenance	0.10	30,000	30,000
Ernst Road	Freedom	Bethel Church Road to Reno Road	6" of limestone	1.60	100,000	160,000
Ford Blvd	Ypsilanti	Michigan Avenue to Clark	Mill & Overlay	1.00	270,000	270,000
Island Lake Road	Dexter and Lyndon	Stofer Road to Riker Road	6" of limestone	1.60	100,000	160,000
Joy Road	Webster and Scio	Mast Road to Zeeb Road	Pulverize & Overlay	2.00	315,000	630,000
Maple/Foster Bridge (moved back from 2018)	Ann Arbor	over the Huron River	Bridge Preventative Maintenance	0.10	50,000	50,000
North Territorial Road	Dexter	Hankerd Road to Dexter-Pinckney Road	Sealcoat/Chipseal	3.90	27,000	105,300
North Territorial Road	Webster and Northfield	Webster Church Road to Spencer Road	Sealcoat/Chipseal	5.70	27,000	153,900
Platt Road	Pittsfield	Bemis Road to Merritt Road	Pulverize & Overlay	1.00	315,000	315,000
Sharon Hollow Road	Manchester	Ely Road to Herman Road	6" of limestone	2.40	100,000	240,000
State Road	Pittsfield	Textile Road to Ellsworth Road	Mill & Overlay	2.10	240,000	504,000
State Road (2018)	Pittsfield	Textile Road to Morgan Road	Add Turn lanes	1.00	200,000	200,000
Sylvan Road	Sylvan	Heim Road to Old US-12	Wedge & Chipseal	2.30	42,000	96,600
Sylvan Road	Sylvan	Township line to Heim Road	6" of limestone	0.50	100,000	50,000
Sylvan Road	Sharon	Grass Lake Road to township line	6" of limestone	1.00	100,000	100,000
Tuttle Hill Road	Ypsilanti	Martz Road to Huron River Drive	Sealcoat/Chipseal	2.10	27,000	56,700
Willis Road	Augusta	Tuttle Hill Road to Bunton Road	Pulverize & Overlay	1.00	315,000	315,000
Willow Road	Saline	Case Road to Macon Road	6" of limestone	1.90	100,000	190,000
Zeeb Road (moved back from 2018)	Lodi	Ellsworth Road to Waters Road	Pave Gravel Road	1.00	130,000	130,000
Zeeb Road (completed in 2016)	Scio	I-94 to Pratt Road	Mill & Overlay	0.70	320,000	224,000
<b>Proposed Totals 2019</b>				<b>38.40</b>		<b>\$ 4,235,800</b>

**2020 Proposed Projects**

<b>Road</b>	<b>Township</b>	<b>Project Limits</b>	<b>Type of Work</b>	<b>Length (mile)</b>	<b>Cost/Mile</b>	<b>Est. Cost</b>
Dexter-Chelsea Road	Lima and Scio	Chelsea city limits to Dexter-Pinckney Road	Sealcoat w/ fogseal	6.40	35,000	224,000
Hankerd Road	Dexter	North Territorial Road to county line	Sealcoat/Chipseal	3.00	27,000	81,000
Island Lake Road	Dexter	Riker Road to Lima Center Road	6" of limestone	1.30	100,000	130,000
Wagner Road	Scio	Jackson Road to Miller Road	Sealcoat/Chipseal	1.50	27,000	40,500
Huron River Drive	Scio	AA City limits to Zeeb Road	Sealcoat/Chipseal w/ fogseal	5.50	35,000	192,500
8 Mile Road	Salem	Pontiac Tr to Tower	Pulverize & Overlay	1.30	315,000	409,500
Geddes Road	Ann Arbor and Superior	US-23 to Prospect Road	Sealcoat/Chipseal	4.50	27,000	121,500
North Territorial Road	Webster	Donovan Road to Webster Church Road	Sealcoat/Chipseal	1.60	27,000	43,200
Pontiac Trail	Ann Arbor and Northfield	US-23 to N. Territorial Road	Sealcoat/Chipseal	5.00	27,000	135,000
Grass Lake Road	Sharon	Sharon Hollow Road to Sylvan Road	6" of limestone	1.10	100,000	110,000
Pleasant Lake Road	Lodi	Zeeb Road to Ann Arbor-Saline Road	Mill & Overlay	2.00	160,000	320,000
Saline-Milan Road	York	Saline City Limits to Judd Road	Pulverize & Overlay	1.50	315,000	472,500
Sharon Hollow Road	Manchester and Sharon	Austin Road to Sharon Valley Road	Wedge & Sealcoat	1.60	42,000	67,200
Lohr Circle	Pittsfield	Lohr Road to Lohr Road	Mill & Overlay	0.50	160,000	80,000
Munger Road	Pittsfield and Ypsilanti	Textile Road to Michigan Av	Sealcoat/Chipseal	1.30	27,000	35,100
Oak Valley Drive	Pittsfield	Waters Road to Scio Church Road	Mill & Overlay	1.20	240,000	288,000
State Road	Pittsfield	Old State Road to Morgan Road	Mill & Overlay	1.80	160,000	288,000
Congress Avenue	Ypsilanti	Hewitt Road to Mansfield St	Mill & Overlay	0.60	160,000	96,000
Dorset and Tyler Road	Ypsilanti	US-12 to Wiard Road	Mill & Overlay	0.90	240,000	216,000
Milan-Oakville Road	Augusta	Sanford Road to 0.5 mi west of Gooding Road	Sealcoat/Chipseal	1.50	27,000	40,500
Waterloo Road	Lyndon	Countyline to M-52	Sealcoat/Chipseal	5.00	27,000	135,000
Willis Road	Augusta	Bunton Road to Rawsonville Road	Pulverize & Overlay	1.10	315,000	346,500
<b>Proposed Totals 2020</b>				<b>50.20</b>		<b>\$ 3,872,000</b>
<b>Totals 2017 - 2020</b>				<b>177.66</b>		<b>\$ 16,702,020</b>